## **GPATS PROJECT STATUS REPORT**

		PRC	DJECT SCOPE	STATUS	E ÛPAST ĸ ⊡ ✓ SUMMARY	
	Roper Mountain Rd.	0041471	Greenville County - Improvements between RMR Ext. and I-85; widen to 5 lanes with curb & gutter, sidewalk, & bike lanes from near RMR Ext. to Blacks Drive, and to 3 lanes for the remainder. Design by HDR.	In Construction	Project Let 4/2020. Awarded to Eagle Construction, contract amount \$17.1M. All	
Guideshare	Roper Mountain Rd. Extension	0041472	Greenville County - Improvements between Pelham Road and Roper Mountain Rd.; 3 lanes with curb & gutter, sidewalk, & bike lanes. Design by HDR.	Est. Completion: 7/2025	known utility conflicts have been resolved.	
	Woodruff Road Congestion Relief	P028743	The purpose is to reduce congestion on Woodruff Road, from Verdea Blvd. to Smith Hines Rd. NEPA process will define actual project limits. Design by Infrastructure Consulting & Engineering (ICE).	In ROW Current Let Date: TBD	Fixwoodruffroad.com Public Hearing launched July 7-August 7, 2020. EA completed 4/2020, and FHWA Decision Document received 12/2020. Phase II contract with ICE executed 6/2021. In ROW 5/2023.	
	S- 107 Butler Road	P030553	City of Mauldin - Reconstruct existing 3 lane road with curb and gutter, bike lanes and sidewalks for approximately 1.7 miles from Brides Rd. to US 276 Main St.	In ROW Current Let Date: 11/2025	Buildingabetterbutler.com PIM held 1/14/2021. Additional coordination with City of Mauldin & 2nd PIM held 11/18/2021. ROW and CON funds increased (+20.4M) 2/27/2023 PC. In ROW 4/2023.	
	Garlington Road	P039274	Garlington Road (S-564) Corridor improvements from SC 146 to Roper Mountain Road.	In PL Est. Completion: Spring '24	Feasibility study process kicked off 3/3/2022.Feasibility study completed and funds programed in the STIP	
	S-164 Batesville Rd.	P030554	Greenville County - S-164 Batesville Road Phase II, Pelham Rd. to the Parkway. Widen to 3 lanes with curb & gutter, and sidewalks.	On Hold Current Let Date: TBD	Due to the uncertainty of the I-85 widening project, the ROW phase was moved to FY 2028. Road Construction, Bridge Construction, Utility and CE&I Phases, and the let date were moved to FY 2030. When there is a clear path forward, funding will be adjusted accordingly.	
	SC 183 & Jameson Rd Intersection	037728C	Pickens County - Convert intersection of SC 183 Farrs Bridge Rd and S-95 Jameson Road to a roundabout.	Current let date: TBD	Project on-hold in 2017 per GPATS Policy Committee pending outcome of SIB application (for funds to multilane SC 183). In FY 2020-2025 TIP this project is removed from being on hold, and ROW is FY 2021. GPATS PC voted to put the project back on hold 10/2019. Project voted to be taken off of hold per May 2022 GPATS PC Meeting. Small purchase contract underway for traffic and alternative analysis due to the upcoming widening of SC 183.	
	Pelham Road & Haywood Road	P039271	Intersection improvements at Pelham road (S-492) and Haywood road (S- 273).	In PL	Small purchase contract delivered the Final Report. It is recommended to move forward with a Continuous Flow Intersection. The total cost is \$9 million.	
	Pleasantburg Drive & Rutherford Road	P039272	Intersection improvements at Pleasantburg Drive (SC 291) and Rutherford Road (S-21).	In PL	Small purchase contract delivered the Final Report. It is recommended to move forward with a Partial Median U-Turn intersection. The total estimated cost is \$5 million.	
	SC 183 Corridor Improvement	P043187	SC 183 Farrs Bridge Road widening from White Horse Road (US 25) to Alex Dr./Saluda View Drive (S-205).	In PE	Added at October 2023 PC meeting. Will progress forward with SC 183 project in Pickens County under one turn-key consultant contract.	



Substantial work completed in June 2025. The Ponders Ray intersection has been completed. Now working on punchlist items.

ROW acquisition is underway, about 80% complete.

Tentatitive let date is Novemeber 2025. Utilities are being finalized and we are working on pole relocations and easments with Duke.

Advertisement for the project specific consultant is ongoing. Proposals are due July 22.

Preliminary design is underway.

Funding approved in STIP. PE to start in FY 2026.

Funding approved in STIP. PE to start in FY 2026.

Project scope is being developed with the selected consultant and negotiations have begun.

Megan Groves, P.E. (w) 803.737.1210 (c) 803.834.9121 GrovesME@SCDOT.org Trey Brown, P.E. (w) 803.737.0588 (c) 803.319.3025 BrownWT@SCDOT.org Gavin McMahon EIT(w) 803.737.7172 McMahonGC@SCDOT.org

## **GPATS PROJECT STATUS REPORT**

		))PRC	DJECT SCOPE	STATUS		ſ
TAP and LPA	Town of Central Connector	P041351	Town of Central will build an approximately 3,000 LF bike/ped path (Green Crescent Trail) along SC 93 (Main St) from Church St to Tarrant St that connects the areas surrounding the downtown district.	In PE Current Let Date: 2/2026	FPA executed 8/2/22. Project was scoped with the Town of Central, and surveys have been ordered.DFR 3/20/2025 - Public Meeting - 3/20/2025	
Fed.	West Georgia Rd (S-272) Improvements	P038375	Intersection improvements along W Georgia Rd at Neely Ferry, E Standing Springs Rd. (City of Simpsonville Earmark)	In Construction Est Completion: 10/2025	Project in ROW phase. ROW and UT coordination still underway. Guideshare funds added to CON phase, let date revised to FY 25. Let 12/2025	
Non Guideshare		P043211	SC 183 Farrs Bridge Road widening from Alex Dr./Saluda View Drive (S- 205) to SC 135. (Pickens County SIB & Local funds)	In PE	Will progress forward with SC 183 GPATS project under one turn-key consultant contract.	F



Right of Way phase has begun. Developing construciton plans.

All drainage pipe have been installed. Asphalt base for the new turning lanes has been installed.

Project scope is being developed with the selected consultant and negotiations have begun.

Megan Groves, P.E. (w) 803.737.1210 (c) 803.834.9121 GrovesME@SCDOT.org Trey Brown, P.E. (w) 803.737.0588 (c) 803.319.3025 BrownWT@SCDOT.org Gavin McMahon EIT(w) 803.737.7172 McMahonGC@SCDOT.org



PROJECT SCOPE			STATUS	E ÛPAST ĸ ⊵ ✓ SUMMARY	
US 29 Church Street	P028821	City of Greenville - Bridge Rehabilitation of US 29 (S. Church Street) over S-75 (McBee Avenue) including a multi-use path along one side of bridge.	In Construction Est Completion: 07/2026	Project website live https://churchstbridgerehab.com. Project in ROW 5/2023. Public meeting held 4/16/2024. Let in Decemeber 2025. Awarded to Cekra, INC.	C
S-125 over Saluda River	P037701	S-125 (Freeman Bridge Road) over Saluda River Bridge Replacement. (Y1 Off-System Bridges)	In ROW Current Let Date: FY 33	SCDOT 10 Year Plan Bridge Replacement. Project currently in ROW phase. Construction plans have been signed and completed. The proposed let date is planned for 2032.	
S-384 over Brushy Creek	P027845	S-384 (Shannon Drive) over Brushy Creek Bridge Replacement. Design by Parrish & Partners. (Y2 Off-System Bridges)	In ROW Current Let Date: FY 33	SCDOT 10 Year Plan Bridge Replacement. ROW obligated 2/2023.	
S-250 over Machine Creek	P042514	Expedited bridge replacement on S-250 (Hester Store Road) over Machine Creek.	In PE Current Let Date: 06/2025	On-call consultant selected, and contract executed 11/13/23. PIM held 2/29/24.The proposed let date has been moved to 6/2025.	
S-277 over Twelve Mile Creek	P038326	Bridge replacement of Road S-277 (Lay Bridge Road) over Twelve Mile Creek in Pickens County.	In PE Current Let Date: FY 27	Contract executed, Kickoff meeting conducted with consultant on 8/14/2024	
S-149 over Brushy Creek	P041174	Bridge Replacement of S-149 (W. Faris Rd.) over Brushy Creek in Greenville.	In PE Current Let Date: 6/2026	SCDOT 10 Year Plan Bridge Replacement. DFR held 5/29/24. PIM held 7/30/24	



Construction has moved to phase 2 and traffic has been shifted to the west side of the bridge and original concrete medians and sidewalk have been removed.

The proposed let date has been moved from 2028 to 2032.

Current let date has been moved to December 2032. Construction plans have been reviewed.

ROW acquisitions are underway. Finalizing the construction plans.

Preliminary design and plans underway. DFR held 6/12/2025

Right of Way phase has begun. Developing constution plans.