













GPATS PROJECT STATUS REPORT

 PROJECT SCOPE			 CURRENT STATUS	 PAST NOTE SUMMARY	 NEW COMMENTS
S-164 Batesville Rd Widening	0037686	Widen 2.2 miles of S-164 Batesville Road to 3 lanes with curb, gutter, sidewalks and bike lanes from SC 14 to Roper Mountain Road. Design by Vaughn & Melton Consulting Engineers.	In Construction Est. Completion: 11/2021	Project let 03/12/2019. Awarded to Eagle Construction. (\$16,635,841.52) Pre-Con held mid-May 2019.	Construction began 6.5.19
SC 183/ Jameson Rd Intersection	037728C	Pickens County - Convert intersection of SC 183 Farris Bridge Rd and S-95 Jameson Road to a roundabout.	In PE	project on-hold per GPATS Policy Committee pending outcome of SIB application (for funds to multilane SC 183). In FY 2020-2025 TIP this project is removed from being on hold, and ROW is FY 2021	Add \$100K PE in FY 19 in TIP.
SC 153 Extension	0039309	Easley - extend SC 153 from US 123 to Saluda Dam Road, a distance of 3 miles, including new bridges over Norfolk-Southern railroad and Hamilton Creek.	Est. Completion: 12/2020	Currently on schedule. Work on all bridges in continuing. MSE wall construction has been completed for the NSRR bridge. Grading and filling operations still underway.	
SC 146 Woodruff Rd widening	0039660	Greenville County - widen Woodruff Road from Scuffletown Road to Bennetts Bridge Road (SC 296) and improve Scuffletown Road between Woodruff Road and Adams Mill Road	In Construction Est. Completion: 12/2020	Project let 04/09/2019. Awarded to Sloan Construction. (\$9,665,817.48).	Construction began 7.15.19
SC 14 improvement	0041443	Greenville County - between Five Forks Road and Bethel Road; add dual left turn lanes at Five Forks Road and at Bethel Road, improve the Five Forks Rd/Parkside Drive intersection, and add one lane in each direction to SC 14 between the two intersections	Est. Completion: 12/2019	Weather has impacted construction progress, however the wall along Bethel Road is almost complete, and the contractor will begin grading later in the spring.	
Roper Mountain Road	0041471	Greenville County - Improvements between RMR Ext. and I-85; widen to 5 lanes with curb/gutter/sidewalk from near RMR Ext. to Blacks Drive, and to 3 lanes for the remainder. Design by HDR.	In ROW Current Let Date: 12/2019	Plans are completed. Awaiting UT & RW certifications. Risk: Construction cost and UT phase to increase based on construction plan estimates and UT agreements needed for certification.	Utility Coordination continues with Duke Energy. Utility certification is needed to let the projects. Utility phases were increased in the TIP to cover estimated agreement cost.
Roper Mountain Rd. Extension	0041472	Greenville County - Improvements between Pelham Road and Roper Mountain Road in Greenville County; 3 lanes with curb/gutter/sidewalk. Design by HDR.			
Woodruff Road Parallel	P028743	The purpose is to reduce congestion on Woodruff Road; tentative limits are from the Woodruff Rd./Mall Connector Road area to the Woodruff Rd./Smith Hines Rd. area, but NEPA process will define actual project limits. Design by Infrastructure Consulting & Engineering.	In NEPA Process Current Let Date: TBD	With approval of new TIP in June 2019, alternative 6C will be the preferred alternative.	FHWA reviewing draft EA, and noise study is underway.
SC 153 Intersection Improvement	P028744 P037434	Powdersville - Intersection improvements at SC 153 & S-143 River Road and SC 153 at S-94 Old Pendleton Road	In ROW Current Let Date: 11/2019	Project in the ROW phase as of 5/2018	Awaiting UT & RW certifications
S- 107 Butler Road	P030553	City of Mauldin - Reconstruct existing 3 lane road with curb and gutter, bike lanes and sidewalks for approximately 1.7 miles from Brides Rd. to US 276 Main St.	consultant negotiations Current Let Date: TBD	Consultant negotiations began 1.24.19.	
S-164 Batesville Rd.	P030554	Greenville County - S-164 Batesville Road Phase II, Pelham Rd. to the Parkway. Widen to 3 lanes with curb & gutter, and sidewalks.	On Hold Current Let Date: TBD	Due to the uncertainty of the I-85 widening project, the ROW phase was moved to FY 2024, and Road Construction, Bridge Construction, Utility and CE&I Phases, and the let date were moved to FY 2025. When there is a clear path forward, funding will be adjusted accordingly.	

GPATS TIP/ Guideshare

	 PROJECT SCOPE		 CURRENT STATUS	 PAST NOTE SUMMARY	 NEW COMMENTS	
Interstate	I-85/I-385 Interchange	0038111	Greenville County - A design-build project to upgrade the I-85/I-385 interchange and to complete the 6-laning of I-385 between Butler and Roper Mountain Road.	<i>Est. Completion: 12/2019</i>	Awarded to Flatiron Constructors/Zachry Construction Corp Joint Venture (\$231,116,087.00) . Construction began late 1/2016.	
	I-85 Widening		Greenville County - from SC 153, Exit 40, to near SC 85, Exit 69: widen to 8 lanes.	In Planning	Expected to be a design-build project, tentative construction beginning 2025.	
	I-385 Pavement Rehabilitation	P027223	Greenville County - Rehab and resurface I-385 from near Stone Avenue to Roper Mountain Rd.	In Construction	Let 5/2016 but no bids received; re-let 8/2016. Awarded to: Sloan Construction (\$24,465,783.66). Construction began late 2016. A construction change order has been completed (surveys and cross slope correction plan)	
	I-85/SC 290 Interchange	P027379	Spartanburg County - convert the existing diamond interchange to a diverging diamond and improve the ramps. Design by Kimley-Horn & Associates.	In Preliminary Engineering	tentative construction 2021	
	I-85 Widening	P027114	A design-build project to widen I-85 from S-57 (Gossette Rd) at Exit 80 to SC 18 Shelby Highway) at Exit 96.	<i>Est. Completion: 8/2021</i>	Awarded to: Blythe/Zachry (\$435,576,907)	
Bridges	S-164 Gibbs Shoals Road	0027178	Greer - S-164 Gibbs Shoals Road over Enoree River bridge replacement	In ROW Current Let Date: 12/2019	Letting moved +2months to allow additional time for utility certification	Utility coordination is still underway. Awaiting UT certification. Letting was shifted accordingly.
	S-75 Mt. Lebanon Church Road	P029127	Greenville/Spartanburg - S -75 bridge replacements over M. Tyger River and tributary of M. Tyger River	Awarded Let 7/2019	RW certification complete. Project on schedule to let in July.	Project awarded to E.S. Wagner Company, LLC (\$5,376,023.67)
	S-272 W. Georgia Road	P028355	Greenville County - S-272 West Georgia Road Bridge Replacement over Reedy River. Bridge design by SCDOT, road design by CECS.	In Construction Est. Completion 6/2020	Let 12/2018 and awarded to GLF Construction Corporation \$5,592,320.00 (\$5.9M programmed). PreCon Meeting 2.8.19	
	US 29 Church Street	P028821	City of Greenville - Bridge Rehabilitation of US 29 (S. Church Street) over S-75 (McBee Avenue) including a multi-use path along one side of bridge.	Securing a Consultant	Anticipate procuring a turn-key engineering firm summer 2018 to design project, with construction anticipated in 2022. Coordination between SCDOT and City of Greenville to define the scope is ongoing.	
	S-154 over Huff Creek	P038260	S-154 (Mckelvey Road) over Huff Creek Bridge Replacement (Y2 On-System Bridges)	Securing a Turn Key Consultant		RFP advertisement posted in June
TAP & LPA	City of Fountain Inn Woodside Streetscape	0042551	Installation of ADA compliant sidewalks and shared use path beginning at the intersection of Fairview Street & Diamond Tip Blvd extending along Woodside Ave and ending at the intersection of Jones St & Wall St. w/ new alignment through Woodside Park	In PE Current Let Date: 12/2020	Request to re-activate project. No longer LPA administered, now SCDOT administration of RW and CON phases. Awaiting design revisions for Q/A review.	Design revisions received and in QA review
	Hampton Ave. Ped Bridge	P027367	Greenville County LPA project - construct a new pedestrian bridge over the Norfolk Southern switching yard between E. Bramlett Road and Montgomery Avenue	In Construction Est. Completion: TBD	Let and awarded to Crowder Construction (\$1,431,119.50). PreCon Meeting 2.20.19	
	Ragsdale Rd. Sidewalk	P028261	Anderson County TAP- installation of 2500' if ADA compliant concrete sidewalk to connect Powdersville Schools with adjacent subdivisions.	In PE Current Let Date: 12/2020	Additional funding was secured, and preliminary engineering is beginning on this project.	
	Minor Street Sidewalk	P032168	Town of Williamston TAP - Install concrete sidewalks on Minor Street from the Town Hall to the ball fields.	In ROW Current Let Date: 5/2020	Now in ROW, permissions only. The let date will move forward to summer 2019.	
	Swamp Rabbit Trail Extension	P029824	City of Simpsonville TAP- Multi-use path between Trade Street and Loma Street in. 2,700' multi-use path adjacent to railroad tracks.	On Hold	Coordinating with Carolina Piedmont Railroad and the City of Simpsonville to determine project feasibility	
	Woodruff Road Sidewalk	P029891	City of Greenville LPA - Construct new sidewalk along the north side (only) of Woodruff Road from Roper Mountain Road to Old Country Road (near I-85)	In Construction	Awarded 5/2018 to Saluda Construction (\$631,815.10). Notice to Proceed issued 8/13/18 with 120 calendar days for completion.	
	Riverside Middle School Sidewalk	P030103	Town of Pendleton TAP - Repair existing & add new sidewalk & ped crossings & improve drainage along Riverside St from Thompson St to Riverside Middle School.	In ROW Current Let Date: 5/2020	RW on schedule to begin 3/2019	RW currently underway.

 PROJECT SCOPE			 CURRENT STATUS	 PAST NOTE SUMMARY	 NEW COMMENTS	
TAP & LPA	Clemson University Trail	P036945	1.3 mile bike/ped trail along W. Queen Street just south of City of Clemson	In PE Current Let Date: 12/2020	Toole Design Group has begun preliminary design work. Surveys have been completed. Review of design alternatives is underway.	PE still underway. Working through design options with Clemson University.
	Pickens Downtown Doodle Connector	P038168	Shared use path of existing Doodle Trail along E. Cedar Rock St. from Hampton Ave. to S. Lewis St and along S. Lewis St from E. Cedar Rock St to Main St in downtown Pickens	In PE Proposed Let Date: 2/2021	Project going TAP On-Call consultant. Currently in the process of securing a consultant.	Consultant has been selected and negotiations are underway. Surveys have been completed.
	City of Fountain Inn Woodside Park Connector	P038173	Converting existing trail connecting Woodside Park to Fairview St Park to an 11' wide shared use path	In PE Proposed Let Date: 2/2021	Project going TAP On-Call consultant. Currently in the process of securing a consultant.	Consultant has been selected and negotiations are underway. Surveys have been completed.
	Clemson University Trail - Segment 2	P038477	Approximately 1 mile shared use path beginning at the intersection of Perimeter Rd and Old Stadium Rd and ending near trail head of Clemson University Trail (P036945) at the intersection of W Cherry Rd and W Queen St	In PE	Clemson University ARC grant enhancement project located within GPATS boundary. Requested TIP/STIP inclusion.	FPA executed 7.8.19. Project has been programmed and consultant selection process will begin.
	Haywood Rd Sidewalks	P038746	City of Greenville LPA - Installation of approximately 1600 LF of sidewalk along Haywood Rd beginning at I-385 bridge	In LPA Office Proposed Con Obligation: 09/2019	TAP funds approved for Construction services. SCDOT preparing FPA agreement	TAP funds approved for Construction services. FPA request for signature sent 7.12.19.
Fed. Earmark	Fairforest Way Phase 2	0036167	City of Greenville LPA - widen Fairforest Way to five lanes from Ridge Road to US 276, Laurens Road.	In Construction	Utility Certification needed	NTP for construction services issued 7.16.19
	Fairview St. over I-385 Rehab	P037790	City of Fountain Inn - hydro demo and latex overlay Fairview St. bridge (S-543) over I-385	Awarded Let 7/2019	New bridge rehab using 2008 IMD funding. With permission from the City of Fountain Inn, the Department is providing the 10% match. UT & RW certifications completed. In the July letting.	Project awarded to NHM Constructors, LLC (\$293,524.00)
	West Georgia Rd (S-272) Improvements	P038375	Intersection improvements along W Georgia Rd at Neely Ferry, E Standing Springs Rd, & Rocky Creek Rd. Widening from Kettle Oak Way to Rio Grande and Morning Mist Ln to Malibu Ln	In PE Proposed Let Date: 1/2024	City of Simpsonville Earmark funding (FPA executed 2.26.19) with Greenville CTC Match. Project going Road On-Call. Scoping mtg scheduled for 05.07.19.	Process to secure road on-call consultant is underway.