









GPATS PROJECT STATUS REPORT





 PROJECT SCOPE			 STATUS	 PAST SUMMARY	 UPDATES
Roper Mountain Rd.	0041471	Greenville County - Improvements between RMR Ext. and I-85; widen to 5 lanes with curb & gutter, sidewalk, & bike lanes from near RMR Ext. to Blacks Drive, and to 3 lanes for the remainder. Design by HDR.	In Construction Est. Completion: 12/2024	Project Let 4/2020. Awarded to Eagle Construction, contract amount \$17.1M. All known utility conflicts have been resolved.	Utility conflicts at the Roper Mountain Road and Ponders Ray intersection has pushed back the completion date.
Roper Mountain Rd. Extension	0041472	Greenville County - Improvements between Pelham Road and Roper Mountain Rd.; 3 lanes with curb & gutter, sidewalk, & bike lanes. Design by HDR.			
Woodruff Road Congestion Relief	P028743	The purpose is to reduce congestion on Woodruff Road, from Verdea Blvd. to Smith Hines Rd. NEPA process will define actual project limits. Design by Infrastructure Consulting & Engineering (ICE).	In ROW Current Let Date: TBD	Fixwoodruffroad.com Public Hearing launched July 7-August 7, 2020. EA completed 4/2020, and FHWA Decision Document received 12/2020. Phase II contract with ICE executed 6/2021. In ROW 5/2023.	ROW acquisition is underway.
S- 107 Butler Road	P030553	City of Mauldin - Reconstruct existing 3 lane road with curb and gutter, bike lanes and sidewalks for approximately 1.7 miles from Brides Rd. to US 276 Main St.	In ROW Current Let Date: 4/2025	Buildingabetterbutler.com PIM held 1/14/2021. Additional coordination with City of Mauldin & 2nd PIM held 11/18/2021. ROW and CON funds increased (+20.4M) 2/27/2023 PC. In ROW 4/2023.	ROW acquisition is underway.
Garlington Road	P039274	Garlington Road (S-564) Corridor improvements from SC 146 to Roper Mountain Road.	In PL Est. Completion: Spring '24	Feasibility study process kicked off 3/3/2022. SCDOT Planning Office is securing a consultant to continue the feasibility study.	Feasibility study completed. Mead and Hunt presented findings in the last Policy Meeting.
S-164 Batesville Rd.	P030554	Greenville County - S-164 Batesville Road Phase II, Pelham Rd. to the Parkway. Widen to 3 lanes with curb & gutter, and sidewalks.	On Hold Current Let Date: TBD	Due to the uncertainty of the I-85 widening project, the ROW phase was moved to FY 2028. Road Construction, Bridge Construction, Utility and CE&I Phases, and the let date were moved to FY 2030. When there is a clear path forward, funding will be adjusted accordingly.	
SC 183 & Jameson Rd Intersection	037728C	Pickens County - Convert intersection of SC 183 Farris Bridge Rd and S-95 Jameson Road to a roundabout.	In PE Current let date: 12/2025	Project on-hold in 2017 per GPATS Policy Committee pending outcome of SIB application (for funds to multilane SC 183). In FY 2020-2025 TIP this project is removed from being on hold, and ROW is FY 2021. GPATS PC voted to put the project back on hold 10/2019. Project voted to be taken off of hold per May 2022 GPATS PC Meeting. Small purchase contract underway for traffic and alternative analysis due to the upcoming widening of SC 183.	Small purchase contract delivered the Final Report. It is recommended to move forward with a signalized intersection. The project will continue to be developed in-house to construction. Revaluating recommended option for Old Dacusville.
Pelham Road & Haywood Road	P039271	Intersection improvements at Pelham road (S-492) and Haywood road (S-273).	In PL	Small purchase contract underway for traffic and alternative analysis.	Small purchase contract delivered the Final Report. It is recommended to move forward with a Continuous Flow Intersection. The total cost is \$9 million.
Pleasantburg Drive & Rutherford Road	P039272	Intersection improvements at Pleasantburg Drive (SC 291) and Rutherford Road (S-21).	In PL	Small purchase contract underway for traffic and alternative analysis.	Small purchase contract delivered the Final Report. It is recommended to move forward with a Partial Median U-Turn intersection. The total estimated cost is \$5 million.
SC 183 Corridor Improvement	P043187	SC 183 Farris Bridge Road widening from White Horse Road (US 25) to Alex Dr./Saluda View Drive (S-205).	In PE	Added at October 2023 PC meeting. Will progress forward with SC 183 project in Pickens County under one turn-key consultant contract.	The consultant selection committee has reviewed all proposals and negotiations have begun.

Guideshare

GPATS PROJECT STATUS REPORT

 PROJECT SCOPE			 STATUS	 PAST SUMMARY	 UPDATES	
TAP & LPA	Woodside Streetscape	0042551	City of Fountain Inn - new sidewalks and shared use path beginning at Fairview Street & Diamond Tip Blvd extending along Woodside Ave and ending at the intersection of Jones St & Wall St. w/ new alignment through Woodside Park.	In Construction Est. Completion: 3/2025	Plans completed and project let 5/2022. No acceptable bids received. Scope revisions forthcoming per FI to reduce construction cost. Let 10/2023.	Contract mostly complete except for landscaping items.
	Woodside Park Connector	P038173	City of Fountain Inn - Converting existing trail connecting Woodside Park to Fairview St Park to an 11' wide shared use path. Design by AECOM.	In Construction Est. Completion: 3/2025	Project plans are completed. Let date rolling until construction funding secured by the City. Additional TAP funds awarded 10/22. Let 10/2023.	Contractor working on the pedestrian bridge. Paving of the walking path is scheduled for late this month.
	Town of Central Connector	P041351	Town of Central will build an approximately 3,000 LF bike/ped path (Green Crescent Trail) along SC 93 (Main St) from Church St to Tarrant St that connects the areas surrounding the downtown district.	In PE Current Let Date: 9/2026	FPA executed 8/2/22. Project was scoped with the Town of Central, and surveys have been ordered.	Preliminary design is underway.
Fed.	West Georgia Rd (S-272) Improvements	P038375	Intersection improvements along W Georgia Rd at Neely Ferry, E Standing Springs Rd. (City of Simpsonville Earmark)	In Letting Prep Current Let Date: 12/2024	Project in ROW phase. ROW and UT coordination still underway. Guideshare funds added to CON phase, let date revised to FY 25.	Utility Cordination is wrapping up, and still on schedule to let.
Non Guideshare	SC 183 Corridor Improvement	P043211	SC 183 Farris Bridge Road widening from Alex Dr./Saluda View Drive (S-205) to SC 135. (Pickens County SIB & Local funds)	Consultant Selection Underway	Will progress forward with SC 183 GPATS project under one turn-key consultant contract.	The consultant selection committee has reviewed all proposals and negotiations have begun.

FOR INFORMATION ONLY

 PROJECT SCOPE			 STATUS	 PAST SUMMARY	 UPDATES	
SCDOT Bridge (Non-Guideshare)	S-154 over Huff Creek	P038260	S-154 (McKelvey Road) over Huff Creek Bridge Replacement (Y2 On-System Bridges). Design by CDM Smith.	In Construction Est. Completion: 12/2024	SCDOT 10 Year Plan Bridge Replacement. Preliminary geotechnical exploration and analysis underway. Alternative analysis study completed. PIM held 8/26/2021. Project in ROW 2/2022. Let 12/2023. An acceleration CO approved for early	First of three deck pours took place this morning..
	US 29 Church Street	P028821	City of Greenville - Bridge Rehabilitation of US 29 (S. Church Street) over S-75 (McBee Avenue) including a multi-use path along one side of bridge.	In Letting Prep Current Let Date: 12/2024	Project website live https://churchstbridgerehab.com . Project in ROW 5/2023. Public meeting held 4/16/2024.	Revised plans and is on schedule to let in December.
	S-125 over Saluda River	P037701	S-125 (Freeman Bridge Road) over Saluda River Bridge Replacement. (Y1 Off-System Bridges)	In ROW Current Let Date: FY 33	SCDOT 10 Year Plan Bridge Replacement. Project currently in ROW phase. Construction plans have been signed and completed. The proposed let date is planned for 2032.	The proposed let date has been moved from 2028 to 2032.
	S-384 over Brushy Creek	P027845	S-384 (Shannon Drive) over Brushy Creek Bridge Replacement. Design by Parrish & Partners. (Y2 Off-System Bridges)	In ROW Current Let Date: FY 33	SCDOT 10 Year Plan Bridge Replacement. ROW obligated 2/2023.	Current let date has been moved to December 2032. Construction plans have been reviewed.
	S-80 over Hudson Street	P038771	S-80 Hudson Street bridge replacement over Reedy River.	In PE Current Let Date: 06/2026	Turn key consultant selected, and alternative analysis is underway.	DFR was held 5/29/24. Phase II of the contract is in negotiations. Currently determining the most effective path forward with project delivery and expediting the schedule after damage from Hurricane Helene.
	S-250 over Machine Creek	P042514	Expedited bridge replacement on S-250 (Hester Store Road) over Machine Creek.	In ROW Current Let Date: 09/2025	On-call consultant selected, and contract executed 11/13/23. PIM held 2/29/24.	Right of Way funds have been obligated. The proposed let date has been moved to 9/2025.
	S-277 over Twelve Mile Creek	P038326	Bridge replacement of Road S-277 (Lay Bridge Road) over Twelve Mile Creek in Pickens County.	In PE Current Let Date: FY 27	Contract executed, Kickoff meeting conducted with consultant on 8/14/2024	Preliminary design is underway.
	S-149 over Brushy Creek	P041174	Bridge Replacement of S-149 (W. Faris Rd.) over Brushy Creek in Greenville.	In PE Current Let Date: 12/2025	SCDOT 10 Year Plan Bridge Replacement. DFR held 5/29/24. PIM held 7/30/24	Project is in preliminary engineering. The Public Information Meeting (PIM) was held 7/30/2024.