

GPATS PROJECT STATUS REPORT

| PROJECT SCOPE |                                      |         |                                                                                                                                                                                                     | STATUS                                       | PAST SUMMARY                                                                                                                                                                                                                                                                                                                            | UPDATES                                                                                                                                                                                   |
|---------------|--------------------------------------|---------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Guideshare    | Woodruff Road Congestion Relief      | P028743 | The purpose is to reduce congestion on Woodruff Road, from Verdae Blvd. to Smith Hines Rd. NEPA process will define actual project limits. Design by Infrastructure Consulting & Engineering (ICE). | Current Let Date:<br>Early 2027 (Phase 1)    | Fixwoodruffroad.com<br>Public Hearing launched July 7-August 7, 2020. EA completed 4/2020, and FHWA Decision Document received 12/2020. Phase II contract with ICE executed 6/2021. In ROW 5/2023.                                                                                                                                      | ROW acquisition is complete. Utility and railroad coordination is current critical path. Looking at phasing construction contract for clearing and grubbing package to let in early 2027. |
|               | S- 107 Butler Road                   | S363886 | City of Mauldin - Reconstruct existing 3 lane road with curb and gutter, bike lanes and sidewalks for approximately 1.7 miles from Brides Rd. to US 276 Main St.                                    | Current Re-Let Date:<br>Early 2027           | Buildingabetterbutler.com<br>PIM held 1/14/2021. Additional coordination with City of Mauldin & 2nd PIM held 11/18/2021. ROW and CON funds increased (+20.4M) 2/27/2023 PC. In ROW 4/2023. CON funds increased (+14.5M) 10/27/2025.                                                                                                     | Project is letting in September 2026 and bids were rejected. Letting expected in early 2027. Duke Energy is wrapping up their utility relocations and Charter and AT&T to follow.         |
|               | Garlington Road                      | P039274 | Garlington Road (S-564) Corridor improvements from SC 146 to Roper Mountain Road.                                                                                                                   | On Hold<br>Est. Completion:<br>TBD           | Feasibility study process kicked off 3/3/2022.Feasibility study completed and funds programed in the STIP. AECOM is consultant that was selected, negotiations currently on pause.                                                                                                                                                      | Funding not available until 2032.                                                                                                                                                         |
|               | S-164 Batesville Rd.                 | P030554 | Greenville County - S-164 Batesville Road Phase II, Pelham Rd. to the Parkway. Widen to 3 lanes with curb & gutter, and sidewalks.                                                                  | On Hold<br>Current Let Date:<br>TBD          | Due to the uncertainty of the I-85 widening project, the ROW phase was moved to FY 2028. Road Construction, Bridge Construction, Utility and CE&I Phases, and the let date were moved to FY 2030. When there is a clear path forward, funding will be adjusted accordingly.                                                             |                                                                                                                                                                                           |
|               | SC 183 & Jameson Rd Intersection     | 037728C | Pickens County - Convert intersection of SC 183 Farris Bridge Rd and S-95 Jameson Road to a signalized intersection.                                                                                | In ROW<br>Current let date:<br>November 2026 | Project on-hold in 2017 per GPATS Policy Committee pending outcome of SIB application (for funds to multilane SC 183). In FY 2020-2025 TIP this project is removed from being on hold, and ROW is FY 2021. GPATS PC voted to put the project back on hold 10/2019. Project voted to be taken off of hold per May 2022 GPATS PC Meeting. | ROW aquisition is complete. Design and signal plans have been finalized. Temporary all way stop has been implemented at the intersection. Project letting is November 2026.               |
|               | Pelham Road & Haywood Road           | P039271 | Intersection improvements at Pelham road (S-492) and Haywood road (S-273).                                                                                                                          | In PE / On-Hold<br>Current Let Date:<br>TBD  | Small purchase contract delivered the Final Report. It is recommended to move forward with a Continuous Flow Intersection. The total cost is \$9 million.                                                                                                                                                                               | Project scope to be reviewed with City of Greenville.                                                                                                                                     |
|               | Pleasantburg Drive & Rutherford Road | P039272 | Intersection improvements at Pleasantburg Drive (SC 291) and Rutherford Road (S-21).                                                                                                                | In PE / On-Hold<br>Current Let Date:<br>TBD  | Small purchase contract delivered the Final Report. It is recommended to move forward with a Partial Median U-Turn intersection. The total estimated cost is \$5 million.                                                                                                                                                               | Project scope to be reviewed with City of Greenville.                                                                                                                                     |
|               | SC 183 Corridor Improvements         | P043187 | SC 183 Farris Bridge Road widening from White Horse Road (US 25) to Alex Dr./Saluda View Drive (S-205).                                                                                             | On-Hold<br>Current Let Date : TBD            | Added at October 2023 PC meeting. Will progress forward with SC 183 project in Pickens County under one turn-key consultant contract. Contract for design services was executed August 2025. Project on hold due to funding.                                                                                                            |                                                                                                                                                                                           |
|               | Mauldin Golden Strip Greenway        | P042471 | Shared Use Path in Mauldin from Innovation Dr. to Butler Road                                                                                                                                       | In PE / On-Hold<br>Current Let Date: TBD     | Project approved in STIP in December 2025.                                                                                                                                                                                                                                                                                              | PE on-hold until 2028.                                                                                                                                                                    |

GPATS PROJECT STATUS REPORT

|                           |  PROJECT SCOPE |         |                                                                                                                                                                                                         |  STATUS |  PAST SUMMARY                                                                                                                                                     |  UPDATES                                                                                                                                        |
|---------------------------|-------------------------------------------------------------------------------------------------|---------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| TAP                       | Town of Central Connector                                                                       | P041351 | Town of Central will build an approximately 3,000 LF bike/ped path (Green Crescent Trail) along SC 93 (Main St) from Church St to Tarrant St that connects the areas surrounding the downtown district. | In Construction<br>Est Completion Date: 11/30/2026                                         | FPA executed 8/2/22. Project was scoped with the Town of Central, and surveys have been ordered. ROW Complete. Project let in March 2026.                                                                                                            | Contract awarded to Southern Concrete & Construction, Inc. with a completion date of 11/30/2026. Construction anticipated to begin in September.                                                                                   |
|                           | Multi-use trail along S-162 (Bryson Dr.) and Bryson Heights Drive. UGATA.                       | P043954 | Multi-use trail along S-162 (Bryson Dr.) and Bryson Heights Drive                                                                                                                                       | In PE<br>Current Let Date: 12/2027                                                         | Design Field Review held 05/21/2026.                                                                                                                                                                                                                 | Preliminary Right of WayPlans continue to be developed.                                                                                                                                                                            |
| Non Guideshare            | SC 183 Corridor Improvement                                                                     | P043211 | SC 183 Farris Bridge Road widening from Alex Dr./Saluda View Drive (S-205) to SC 135. (Pickens County SIB & Local funds)                                                                                | In PE<br>Current Let Date: FY 29                                                           | Will progress forward with SC 183 GPATS project under one turn-key consultant contract. Contract for design services was executed August 2025.                                                                                                       | Evaluating reduced scope due to funding and have on-going discussions with the SIB.                                                                                                                                                |
| Bridge Replacements/Rehab | US 29 Church Street                                                                             | P028821 | City of Greenville - Bridge Rehabilitation of US 29 (S. Church Street) over S-75 (McBee Avenue) including a multi-use path along one side of bridge.                                                    | In Construction<br>Est Completion: Complete                                                | Project website live <a href="https://churchstbridgerehab.com">https://churchstbridgerehab.com</a> . Project in ROW 5/2023. Public meeting held 4/16/2024. Construction Letting held on 12/10/2024. Bridge re-opened to traffic on Monday June 15th. | Contract awarded to Cekra, Inc. Contractor. Project completed. A time extension for additional painting work is currently under process. Final inspection will be scheduled.                                                       |
|                           | S-125 over Saluda River                                                                         | P037701 | S-125 (Freeman Bridge Road) over Saluda River Bridge Replacement. (Y1 Off-System Bridges)                                                                                                               | On Hold<br>Current Let Date: FY 33                                                         | SCDOT 10 Year Plan Bridge Replacement. Project currently in ROW phase. Construction plans have been signed and completed. The proposed let date is planned for 2032.                                                                                 |                                                                                                                                                                                                                                    |
|                           | S-384 over Brushy Creek                                                                         | P027845 | S-384 (Shannon Drive) over Brushy Creek Bridge Replacement. Design by Parrish & Partners. (Y2 Off-System Bridges)                                                                                       | On Hold<br>Current Let Date: FY 33                                                         | SCDOT 10 Year Plan Bridge Replacement. ROW obligated 2/2023. Construction plans have been signed and completed. The proposed let date is planned for 2032.                                                                                           |                                                                                                                                                                                                                                    |
|                           | S-250 over Machine Creek                                                                        | P042514 | Expedited bridge replacement on S-250 (Hester Store Road) over Machine Creek.                                                                                                                           | In Construction<br>Est Completion: 05/2027                                                 | On-call consultant selected, and contract executed 11/13/23. PIM held 2/29/24. Construction letting held 11/12/2025. Bridge closed on May 26th                                                                                                       | Contract awarded to Kemp Sigmon Construction Co., Inc. Clearing complete, Erosion control devices installed and shoulder buildup in progress, crane delivering this week, setup to remove existing piles then drill for new piles. |
|                           | S-149 over Brushy Creek                                                                         | P041174 | Bridge Replacement of S-149 (W. Faris Rd.) over Brushy Creek in Greenville.                                                                                                                             | In ROW<br>Current Let Date: 01/2027                                                        | SCDOT 10 Year Plan Bridge Replacement. DFR held 5/29/24. PIM held 7/30/24.                                                                                                                                                                           | Final plans are complete. Waiting on utility relocations. Letting is scheduled Januray 2027.                                                                                                                                       |
|                           | US 276 over North Saluda River                                                                  | P043782 | Primary Bridge Replacement of US 276 (Geer Highway) over North Saluda River in Greenville County.                                                                                                       | In PE<br>Current Late Date: FY 28                                                          | Carolina TEA is the consultant that was selected. Consultant was given the Notice to Proceed June 1st.                                                                                                                                               | Preliminary design underway.                                                                                                                                                                                                       |
| Closed Bridges            | S-277 over Twelve Mile Creek                                                                    | P038326 | Closed Bridge Replacement of Road S-277 (Lay Bridge Road) over Twelve Mile Creek in Pickens County.                                                                                                     | In PE<br>Current Let Date: FY 27                                                           | Contract executed, Kickoff meeting conducted with consultant on 8/14/2024.                                                                                                                                                                           | Right of Way plans under development additional coordination with federal land has caused some delays.                                                                                                                             |
|                           | S-507 over Langston Creek                                                                       | P043407 | Closed Bridge Replacement of S-507 (Brooks Ave.) over Langston Creek in Greenville County.                                                                                                              | In ROW<br>Current Let Date: September 2026                                                 | Consultant contract executed 11/4/2025. Project let on September 9th, 2026.                                                                                                                                                                          | Project let on September 9th, 2026. Bids were accepcted, low bidder was Wright Brothers Construction Company, Inc.                                                                                                                 |



FOR INFORMATION ONLY

|  PROJECT SCOPE |                                   |         |                                                                                                                                                                       |  STATUS |  PAST SUMMARY |  UPDATES                                                                                                       |
|-------------------------------------------------------------------------------------------------|-----------------------------------|---------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Design Build Bridge Package 16                                                                  | SC 183 over Gregory Creek         | P041230 | Closed and/or Load Restricted Bridges Design Build Package 16 (2023-3). SC 183 Bridge Replacement over Gregory Creek in Pickens County. (Outside of GPATS boundary)   | In Construction<br>Est Completion:<br>April 2027                                           |                                                                                                  | Contract Awarded to Palmetto Infrastructure, Inc. SC 183 Bridges were opened to traffic in November. US123NB complete and opened to traffic 01/19/2026. US 123SB expected to be complete 04/2027. |
|                                                                                                 | SC 183 over Twelve Mile Creek     | P041231 | Closed and/or Load Restricted Bridges Design Build Package 16 (2023-3). SC 183 Bridge Replacement over Twelve Mile Creek in Pickens County.                           |                                                                                            |                                                                                                  |                                                                                                                                                                                                   |
|                                                                                                 | SC 124 over Georges Creek         | P041232 | Closed and/or Load Restricted Bridges Design Build Package 16 (2023-3). SC 124 Bridge Replacement over Georges Creek in Pickens County.                               |                                                                                            |                                                                                                  |                                                                                                                                                                                                   |
|                                                                                                 | US 123 over Georges Creek         | P041233 | Closed and/or Load Restricted Bridges Design Build Package 16 (2023-3). US 123 Bridge Replacement over Georges Creek in Pickens County.                               |                                                                                            |                                                                                                  |                                                                                                                                                                                                   |
| Design Build Bridge Package 19                                                                  | S-40 over South Saluda River      | P041160 | Closed and/or Load Restricted Bridges Design Build Package 2024-1 (19). S-40 (Pace Bridge Rd) Bridge Replacement over South Saluda River in Greenville County.        | In Construction<br>Est Completion:<br>Spring 2028                                          |                                                                                                  | Contract Awarded to E.S. Wagner Company, LLC. Construction. Plan development underway. Construction underway for Pace Bridge Road (S40/S-26) with completion of 12/2026.                          |
|                                                                                                 | S-102 over Armstrong Creek        | P041161 | Closed and/or Load Restricted Bridges Design Build Package 2024-1 (19). S-102 (Keeler Mill Rd) Bridge Replacement over Armstrong Creek in Greenville County.          |                                                                                            |                                                                                                  |                                                                                                                                                                                                   |
|                                                                                                 | S-310 over Trib to Richland Creek | P041162 | Closed and/or Load Restricted Bridges Design Build Package 2024-1 (19). S-310 (Crestwood Dr) Bridge Replacement over Trib to Richland Creek in Greenville County.     |                                                                                            |                                                                                                  |                                                                                                                                                                                                   |
|                                                                                                 | S-94 over Trib to Enoree River    | P041163 | Closed and/or Load Restricted Bridges Design Build Package 2024-1 (19). S-94 (Hammett Bridge Rd) Bridge Replacement over Trib to Richland Creek in Greenville County. |                                                                                            |                                                                                                  |                                                                                                                                                                                                   |
|                                                                                                 | S-40 over Saluda Overflow         | P043137 | Closed and/or Load Restricted Bridges Design Build Package 2024-1 (19). S-40 (Pace Bridge Rd) Bridge Replacement over Saluda Overflow in Greenville County.           |                                                                                            |                                                                                                  |                                                                                                                                                                                                   |
|                                                                                                 | S-26 over Trib to Saluda River    | P043138 | Closed and/or Load Restricted Bridges Design Build Package 2024-1 (19). S-26 (Pace Bridge Rd) Bridge Replacement over Trib to Saluda River in Pickens County.         |                                                                                            |                                                                                                  |                                                                                                                                                                                                   |



FOR INFORMATION ONLY

|                       |  PROJECT SCOPE |         |                                                                                                                                                                                                                                                                         |  STATUS |  PAST SUMMARY |  UPDATES                                                                                                                                               |
|-----------------------|-------------------------------------------------------------------------------------------------|---------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Safety Improvements   | Safety Improvements SC 183                                                                      | P037888 | Proposed changes on SC 183 (Cedar Lane Road/Pete Hollis Boulevard) in Greenville that are intended to improve safety of the corridor as well as reduce the frequency and severity of crashes.                                                                           | In Construction<br>Est Completion: 08/2026                                                 |                                                                                                  | Contract awarded to Palmetto Corp. of Conway with a Completion Date of 8/31/2026. Contractor completed ADA ramp work and new signal pole foundation work. Electrical Subcontractor working on signal upgrades this month into next month. |
|                       | Safety Improvements US 29                                                                       | P037885 | Proposed changes on US 29 (Wade Hampton Boulevard) from Karen Drive to East Lee Road in Greenville that are intended to improve safety of the corridor as well as reduce the frequency and severity of crashes.                                                         | In Construction<br>Est Completion: 07/2027                                                 |                                                                                                  | Contract awarded to Palmetto Corp. of Conway with a Completion Date of 07/2027. The contractor is submitting a recovery plan to complete the project on schedule. Signal work is planned to begin on September 21, 2026.                  |
| Vulnerable Road Users | Section Corridor Improvements River St. / Richardson St.                                        | P041882 | Proposed safety improvements from South Main Street to West Elford St. in Greenville to include a two-way cycle track, leading pedestrian intervals, new sidewalk, high visibility crosswalks, ADA improvements, signing, and pavement markings.                        | In PE<br>Current Let Date: Early 2027                                                      |                                                                                                  | Developing preliminary plans.                                                                                                                                                                                                             |
|                       | Section Corridor Improvements US 29 Wade Hampton Blvd.                                          | P041909 | Proposed improvements from East Lee Road to Watson Road in Greenville that are intended to improve the safety of the corridor as well as reduce the frequency and severity of crashes.                                                                                  | In PE<br>Current Let Date: 11/2026                                                         |                                                                                                  | Project to let in November 2026.                                                                                                                                                                                                          |
|                       | Section Corridor Improvements US 276 Poinsett Hwy                                               | P041887 | Proposed safety improvements from SC 183 Pete Hollis Boulevard to Hamlett Street Extension in Greenville to include high visibility crosswalks, raised median, leading pedestrian intervals, ADA improvements, signing, pavement markings, and traffic signal upgrades. | In PE<br>Current Let Date: Early 2027                                                      |                                                                                                  | Developing preliminary plans. Schedule could move due to acquire additional ROW.                                                                                                                                                          |