

GPATS PROJECT STATUS REPORT

 PROJECT SCOPE			 STATUS	 PAST SUMMARY	 UPDATES	
Guideshare	Woodruff Road Congestion Relief	P028743	The purpose is to reduce congestion on Woodruff Road, from Verdae Blvd. to Smith Hines Rd. NEPA process will define actual project limits. Design by Infrastructure Consulting & Engineering (ICE).	In ROW Current Let Date: December 2026	Fixwoodruffroad.com Public Hearing launched July 7-August 7, 2020. EA completed 4/2020, and FHWA Decision Document received 12/2020. Phase II contract with ICE executed 6/2021. In ROW 5/2023.	ROW acquisition is underway, about 94% complete. Utility and railroad coordination is current critical path. Looking at phasing construction contract for clearing and grubbing package.
	S- 107 Butler Road	P030553	City of Mauldin - Reconstruct existing 3 lane road with curb and gutter, bike lanes and sidewalks for approximately 1.7 miles from Brides Rd. to US 276 Main St.	In ROW Current Let Date: Summer 2026	Buildingabetterbutler.com PIM held 1/14/2021. Additional coordination with City of Mauldin & 2nd PIM held 11/18/2021. ROW and CON funds increased (+20.4M) 2/27/2023 PC. In ROW 4/2023. CON funds increased (+14.5M) 10/27/2025.	Tentative let date Summer 2026. Duke has completed the tree clearing as a part of the relocations. First pole crew current working on relocations. Second pole crew arriving soon. No impacts from ice and snow events anticipated.
	Garlington Road	P039274	Garlington Road (S-564) Corridor improvements from SC 146 to Roper Mountain Road.	In PE Est. Completion: FY 29	Feasibility study process kicked off 3/3/2022. Feasibility study completed and funds programed in the STIP	AECOM is consultant that was selected and negotiations are underway.
	S-164 Batesville Rd.	P030554	Greenville County - S-164 Batesville Road Phase II, Pelham Rd. to the Parkway. Widen to 3 lanes with curb & gutter, and sidewalks.	On Hold Current Let Date: TBD	Due to the uncertainty of the I-85 widening project, the ROW phase was moved to FY 2028. Road Construction, Bridge Construction, Utility and CE&I Phases, and the let date were moved to FY 2030. When there is a clear path forward, funding will be adjusted accordingly.	
	SC 183 & Jameson Rd Intersection	037728C	Pickens County - Convert intersection of SC 183 Farris Bridge Rd and S-95 Jameson Road to a signalized intersection.	In ROW Current let date: 08/2026	Project on-hold in 2017 per GPATS Policy Committee pending outcome of SIB application (for funds to multilane SC 183). In FY 2020-2025 TIP this project is removed from being on hold, and ROW is FY 2021. GPATS PC voted to put the project back on hold 10/2019. Project voted to be taken off of hold per May 2022 GPATS PC Meeting. Small purchase contract underway for traffic and alternative analysis due to the upcoming widening of SC 183.	ROW negotiations are currently on-going. Final design plans are progressing.
	Pelham Road & Haywood Road	P039271	Intersection improvements at Pelham road (S-492) and Haywood road (S-273).	In PE	Small purchase contract delivered the Final Report. It is recommended to move forward with a Continuous Flow Intersection. The total cost is \$9 million.	Project scope to be reviewed with City of Greenville for recommendations in moving forward with consultant firm.
	Pleasantburg Drive & Rutherford Road	P039272	Intersection improvements at Pleasantburg Drive (SC 291) and Rutherford Road (S-21).	In PE	Small purchase contract delivered the Final Report. It is recommended to move forward with a Partial Median U-Turn intersection. The total estimated cost is \$5 million.	Project scope to be reviewed with City of Greenville for recommendations in moving forward with consultant firm.
	SC 183 Corridor Improvement	P043187	SC 183 Farris Bridge Road widening from White Horse Road (US 25) to Alex Dr./Saluda View Drive (S-205).	In PE Current Let Date: FY 29	Added at October 2023 PC meeting. Will progress forward with SC 183 project in Pickens County under one turn-key consultant contract. Contract for design services was executed August 2025.	Preliminary design is underway. Traffic Growth rate approved and traffic analysis continues. Consultant continues to evaluate conceptual alternatives for the roadway and bridge.
Mauldin Golden Strip Greenway	P042471	Shared Use Path in Mauldin from Innovation Dr. to Butler Road	In PE Current Let Date: FY 28		Project approved in STIP in December 2025 and working with the City of Mauldin on scope.	

GPATS PROJECT STATUS REPORT

 PROJECT SCOPE			 STATUS	 PAST SUMMARY	 UPDATES	
TAP	Town of Central Connector	P041351	Town of Central will build an approximately 3,000 LF bike/ped path (Green Crescent Trail) along SC 93 (Main St) from Church St to Tarrant St that connects the areas surrounding the downtown district.	In PE Current Let Date: 3/2026	FPA executed 8/2/22. Project was scoped with the Town of Central, and surveys have been ordered. ROW Complete	Final plans have been prepared and approved. Project letting in March 2026.
	Multi-use trail along S-162 (Bryson Dr.) and Bryson Heights Drive. UGATA.	P043954	Multi-use trail along S-162 (Bryson Dr.) and Bryson Heights Drive	In PE Current Let Date: 12/2027		Conceptual Plans developed and will continue coordination with UGATA.
Fed.	West Georgia Rd (S-272) Improvements	P038375	Intersection improvements along W Georgia Rd at Neely Ferry, E Standing Springs Rd. (City of Simpsonville Earmark)	Construction Complete Completion: 12/2025	Project in ROW phase. ROW and UT coordination still underway. Guideshare funds added to CON phase, let date revised to FY 25. Signal Work nearly complete. Asphalt milling to begin October 20, Paving October 27, Loops and Thermo by Nov 10.	All construction work completed in December. Final inspection was held 1/15/2026. Punchlist items complete and project is in closeout phase.
Non Guideshare	SC 183 Corridor Improvement	P043211	SC 183 Farris Bridge Road widening from Alex Dr./Saluda View Drive (S-205) to SC 135. (Pickens County SIB & Local funds)	In PE Current Let Date: FY 29	Will progress forward with SC 183 GPATS project under one turn-key consultant contract. Contract for design services was executed August 2025.	Preliminary design is underway. Traffic Growth rate approved and traffic analysis continues. Consultant continues to evaluate conceptual alternatives for the roadway.

FOR INFORMATION ONLY

 PROJECT SCOPE			 STATUS	 PAST SUMMARY	 UPDATES	
Bridge Replacements/Rehab	US 29 Church Street	P028821	City of Greenville - Bridge Rehabilitation of US 29 (S. Church Street) over S-75 (McBee Avenue) including a multi-use path along one side of bridge.	In Construction Est Completion: 07/2026	Project website live https://churchstbridgerehab.com . Project in ROW 5/2023. Public meeting held 4/16/2024. Construction Letting held on 12/10/2024.	Contract awarded to Cekra, Inc. Currently in stage 3 of 4 of construction. Started/continue sidewalk and bridge barrier parapet wall on the West side of the bridge.
	S-125 over Saluda River	P037701	S-125 (Freeman Bridge Road) over Saluda River Bridge Replacement. (Y1 Off-System Bridges)	On Hold Current Let Date: FY 33	SCDOT 10 Year Plan Bridge Replacement. Project currently in ROW phase. Construction plans have been signed and completed. The proposed let date is planned for 2032.	
	S-384 over Brushy Creek	P027845	S-384 (Shannon Drive) over Brushy Creek Bridge Replacement. Design by Parrish & Partners. (Y2 Off-System Bridges)	On Hold Current Let Date: FY 33	SCDOT 10 Year Plan Bridge Replacement. ROW obligated 2/2023. Construction plans have been signed and completed. The proposed let date is planned for 2032.	
	S-250 over Machine Creek	P042514	Expedited bridge replacement on S-250 (Hester Store Road) over Machine Creek.	In Construction Est Completion: 05/2027	On-call consultant selected, and contract executed 11/13/23. PIM held 2/29/24. Construction letting held 11/12/2025.	Contract awarded to Kemp Sigmon Construction Co., Inc.
	S-149 over Brushy Creek	P041174	Bridge Replacement of S-149 (W. Faris Rd.) over Brushy Creek in Greenville.	In PE Current Let Date: 6/2026	SCDOT 10 Year Plan Bridge Replacement. DFR held 5/29/24. PIM held 7/30/24.	Right of Way phase has begun. Developing construction plans.
	US 276 over North Saluda River	P043782	Primary Bridge Replacement of US 276 (Geer Highway) over North Saluda River in Greenville County.	In PE Current Late Date: FY 28		Carolina TEA is the consultant that was selected and negotiations are underway.
Closed Bridges	S-277 over Twelve Mile Creek	P038326	Closed Bridge Replacement of Road S-277 (Lay Bridge Road) over Twelve Mile Creek in Pickens County.	In PE Current Let Date: FY 27	Contract executed, Kickoff meeting conducted with consultant on 8/14/2024.	Right of Way plans under development.
	S-507 over Langston Creek	P043407	Closed Bridge Replacement of S-507 (Brooks Ave.) over Langston Creek in Greenville County.	In PE Current Let Date: Fall/Winter 2026	Consultant contract executed 11/4/2025.	Parrish and Partners is the consultant that was selected. ROW acquisitions on-going and final plans being developed.
DB Emergency Bridges	S-115 over Middle Tyger River	P043993	Emergency (Hurricane Helene) Closed Bridge Design Build Package 30. S-115 (Dill Road) Bridge Replacement over Middle Tyger River in Greenville County. (Outside of GPATS boundary)	In Construction Est Completion: 9/2025		Contract awarded to Reeves Construction Company. Project is complete.
	S-80 over Reedy River	P044201	Emergency (Hurricane Helene) Closed Bridge Design Build Package 31. S-80 (S. Hudson Street) Bridge Replacement over Reedy River in Greenville County.	In Construction Est Completion: February 2026		Contract awarded to Wright Brothers Construction Company, Inc. Construction to be completed by February 2026.
	S-147 over Reedy River	P044048	Emergency (Hurricane Helene) Closed Bridge Design Build Package 31. S-147 (W. Washington Street) Bridge Replacement over Reedy River in Greenville County.	In Construction Est Completion: Spring 2026		Contract awarded to Wright Brothers Construction Company, Inc. Construction to be completed in the Spring of 2026.

FOR INFORMATION ONLY

 PROJECT SCOPE			 STATUS	 PAST SUMMARY	 UPDATES
Design Build Bridge Package 16	SC 183 over Gregory Creek	P041230	Closed and/or Load Restricted Bridges Design Build Package 16 (2023-3). SC 183 Bridge Replacement over Gregory Creek in Pickens County. (Outside of GPATS boundary)	In Construction Est Completion: Fall 2026	Contract Awarded to Palmetto Infrastructure, Inc. SC 183 Bridges were opened to traffic in November. US123 will shift traffic during the week of January 18th.
	SC 183 over Twelve Mile Creek	P041231	Closed and/or Load Restricted Bridges Design Build Package 16 (2023-3). SC 183 Bridge Replacement over Twelve Mile Creek in Pickens County.		
	SC 124 over Georges Creek	P041232	Closed and/or Load Restricted Bridges Design Build Package 16 (2023-3). SC 124 Bridge Replacement over Georges Creek in Pickens County.		
	SC 123 over Georges Creek	P041233	Closed and/or Load Restricted Bridges Design Build Package 16 (2023-3). SC 123 Bridge Replacement over Georges Creek in Pickens County.		
Design Build Bridge Package 19	S-40 over South Saluda River	P041160	Closed and/or Load Restricted Bridges Design Build Package 2024-1 (19). S-40 (Pace Bridge Rd) Bridge Replacement over South Saluda River in Greenville County.	In Construction Est Completion: Spring 2028	Contract Awarded to E.S. Wagner Company, LLC. Construction. Notice to Proceed has been issued, contract is in design. Anticipating construction to begin Summer 2026.
	S-102 over Armstrong Creek	P041161	Closed and/or Load Restricted Bridges Design Build Package 2024-1 (19). S-102 (Keeler Mill Rd) Bridge Replacement over Armstrong Creek in Greenville County.		
	S-310 over Trib to Richland Creek	P041162	Closed and/or Load Restricted Bridges Design Build Package 2024-1 (19). S-310 (Crestwood Dr) Bridge Replacement over Trib to Richland Creek in Greenville County.		
	S-94 over Trib to Enoree River	P041163	Closed and/or Load Restricted Bridges Design Build Package 2024-1 (19). S-94 (Hammett Bridge Rd) Bridge Replacement over Trib to Richland Creek in Greenville County.		
	S-40 over Saluda Overflow	P043137	Closed and/or Load Restricted Bridges Design Build Package 2024-1 (19). S-40 (Pace Bridge Rd) Bridge Replacement over Saluda Overflow in Greenville County.		
S-26 over Trib to Saluda River	P043138	Closed and/or Load Restricted Bridges Design Build Package 2024-1 (19). S-26 (Pace Bridge Rd) Bridge Replacement over Trib to Saluda River in Pickens County.			



FOR INFORMATION ONLY

	 PROJECT SCOPE		 STATUS	 PAST SUMMARY	 UPDATES
Safety Improvements	Gap Creek Rd/ Hampton Rd Intersection Improvements	P039380	Proposed intersection improvements to convert the current intersection to a single lane roundabout in Spartanburg County.	In Construction Est Completion: 09/2026	Contract awarded to S and S Construction, Inc. of Anderson with a Completion Date of September 2026.
	US 25/US 25 Conn Intersection Improvements	P041055	Installation of a signalized Continuous Green T at the intersection of US 25 and US 25 Connector to control the southbound and eastbound approaches. Improve the existing acceleration lane to merge into the northbound traffic. Adjust the existing US 25 roadway by closing one median crossing to allow for extension of the northbound acceleration.	In Construction Est Completion: 06/2026	Contract awarded to Palmetto Corp. of Conway with a Completion Date of 6/30/2026. Contractor expected to begin work in April 2026.
	Safety Improvements SC 183	P037888	Proposed changes on SC 183 (Cedar Lane Road/Pete Hollis Boulevard) in Greenville that are intended to improve safety of the corridor as well as reduce the frequency and severity of crashes.	In Construction Est Completion: 08/2026	Contract awarded to Palmetto Corp. of Conway with a Completion Date of 8/31/2026. Contractor expected to begin work in March 2026.
	Safety Improvements US 29	P037885	Proposed changes on US 29 (Wade Hampton Boulevard) from Karen Drive to East Lee Road in Greenville that are intended to improve safety of the corridor as well as reduce the frequency and severity of crashes.	In Construction Est Completion: 07/2027	Contract awarded to Palmetto Corp. of Conway with a Completion Date of 07/2027. Construction beginning in January 2026.
Vulnerable Road Users	Section Corridor Improvements River St. / Richardson St.	P041882	Proposed safety improvements from South Main Street to West Elford St. in Greenville to include a two-way cycle track, leading pedestrian intervals, new sidewalk, high visibility crosswalks, ADA improvements, signing, and pavement markings.	In PE Current Let Date: Early 2027	Draft traffic reports and conceptual plans in development, further coordination with City of Greenville to come.
	Section Corridor Improvements US 29 Wade Hampton Blvd.	P041909	Proposed improvements from East Lee Road to Watson Road in Greenville that are intended to improve the safety of the corridor as well as reduce the frequency and severity of crashes.	In PE Current Let Date: 11/2026	Traffic report is complete and preliminary plans are under review.
	Section Corridor Improvements US 276 Poinsett Hwy	P041887	Proposed safety improvements from SC 183 Pete Hollis Boulevard to Hamlett Street Extension in Greenville to include high visibility crosswalks, raised median, leading pedestrian intervals, ADA improvements, signing, pavement markings, and traffic signal upgrades.	In PE Current Let Date: Early 2027	Draft traffic reports and conceptual plans in development, further coordination with City of Greenville to come.